

Menlo-Atherton High School Facility Master Plan Updates and Changes

Phase I: Unchanged

#	Project Title:	Initial Allocation:	Status
1	G-Wing	\$28,062,865	Increment I: Complete Increment II: 35% Complete

Phase II: Original Projects

#	Project Title:	Initial Allocation:	Status
1	Guidance Office Expansion	\$1,005,000	65% Complete
2	Lab/Food Service Building	\$14,746,000	Beginning of DSA Review
3	Add Skateboard & Bike Store	N/A	Included as part of Lab/Food Service Project

Phase III: Original Projects

#	Project Title:	Initial Allocation:	Status
1	Field Lighting	\$1,050,000	Not Active
2	Pride Hall Improvements	\$308,668	Not Active
3	Pride Hall Restrooms to Storage	\$50,000	Not Active
4	Ventilation Improvements at D/E Wing	\$75,000	Installed a demonstration set of ceiling mounted fans in D-6
5	Shower/Locker Room Modernization	\$1,665,000	Not Active

**Menlo-Atherton High School Updated Phase II and III
Master Plan Priorities:**

**Phase II: Funded Priorities
\$20,792,896**

Project Title:	Amount:
1) Guidance Office Expansion	\$1,267,067
2) Lab/Food Service Buildings	\$17,093,573
3) Turf Field and Practice Lighting	\$1,732,256
4) Chemistry Lab Conversion	\$700,000

Phase III: Unfunded Priorities

Project Title:	Amount:
1) Shower/Locker Room Modernization	\$1,665,000 (2014 estimate)
2) Pride Hall Improvements	\$308,668
3) Ventilation Improvements	\$200,000
4) Conversion of B-23 to New Student Support Center	\$1,000,000